


EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Hemanna Layout, Kogilu in Ward No.05, Byatarayanapura Sub Division
2	Amount of Work Portion	37,36,850.00
3	Estimated Cost	40.00 Lakhs
4	Name of Contractor	Sri Gopi Reddy
5	Agreement No	
6	No and date under which work order issued	EE/BTP/BBMP/ E-PMT/01(17862)/WO/201/2015-16 Date: 05.02.2016
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	350. ~~390~~ Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Works under Progress Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	


Assistant Engineer
 Ward No. 05(Jakkur)
 ದಿ.ದಿ.ಎಂ.ಸಿ. ದ್ಯುರಾಯನಪುರ ಉಪ ವಿಭಾಗ


Executive Engineer
 Byatarayanapura Division, Bangalore-92.


Assistant Executive Engineer
 Byatarayanapura Sub Division, Bangalore-24.
 ದಿ.ದಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-24


Chief Engineer
 Yelahanka Zone, Bangalore-92.
 Yelahanka Zone, Bangalore-92